

Sapiri Gamak - People's Participatory Rural Development Programme - 2020

Physical and Financial Progress as at 31.12.2020

Summery Report

D.S.Division -Mallawapitiya

S No.	Sector	No. of Eligible GN Division	No. of Projects Approved	Approved Allocation (Rs,)	Expenditure Rs.	Physical Progress (No. of Projects)	Financial Progress	No.of Beneficiaries
I	Village Roads, Culverts, Bridges, Side Drainage etc.	45	121	87,500,000.00	84,639,137.51	99%	96.7	29962
II	Warehouses Facilities for Agricultural Production				-			
III	Economic Centers including Weekly Faires , Small Shops				-			
IV	Construction and renovation of Small Tanks ,Canals, Anicuts,Ponds and Agricultural Wells				-			
V	Community Drinking Water Supply Projects	1	1	1,000,000.00	992,620.00	100%	99.3	100
VI	Development/Modernization of Rural Health Centers and Providing Facilities	1	1	1,500,000.00	1,500,000.00	100%	100.0	3000
VII	Providing and Developing Electricity, Water and Sanitary Facilities for Schools				-			
VIII	Projects for Prevention of Disasters for Human habitants from wild Animals				-			
IX	Other Physical Infrastructure Improvement Projects Which are Directly Contributed to Rural Economic Development				-			
Total		47	123	90,000,000.00	87,131,757.51			33,062