

List of Development projects implemented within the Divisional Secretariat Division Mallawapitiya in the year
2019

Se No.	Component	Number of approved projects	Approved ammount Rs.	Number of project implemente d	Number of projects completed	Physical Progress %	Expenditure Rs.	Financial Progress %
1	Gamperaliya	311	145,300,000.00	240	240	77%	114,863,192.52	79%
2	Wayamba Udana Development Program	15	7,427,821.82	5	5	33%	2,219,650.83	30%
3	Sports Ground Development Program	1	2,000,000.00	1	1	100%	1,963,223.18	98%
4	Rural Infrastructure Development Programm	6	3,000,000.00	3	3	50%	1,449,612.16	48%
5	Program of improving underdeveloped Dhamma Schools	4	995,500.00	4	4	100%	995,500.00	100%
6	Program of improving underdeveloped temples	2	597,000.00	2	2	100%	597,000.00	100%
7	Projects implemented by Hadabima Authority	2	377,690.65	2	2	100%	377,690.65	100%
8	Provincial specified (Rural Development)	4	650,000.00	4	4	100%	650,000.00	100%
9	Punya Grama Program	1	450,000.00	1	1	100%	450,000.00	100%
	Total	346	160,798,012.47	262	262	76%	123,565,869.34	77%